

DATE			1/28	1/29	1/30	1/31	2/1	2/2	2/3	2/4	2/5	2/6	2/7	2/8	2/9	2/10	2/11	2/12	2/13	2/14	2/15	2/16	2/17
DESCRIPTION			SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
SAFETY MEETINGS		ACI TRAILER		START OF SHIFT							START OF SHIFT							START OF SHIFT					
PROJECT MEETINGS		ACI TRAILER			1:30 PM WEEKLY MEETING							1:30 PM WEEKLY MEETING							1:30 PM WEEKLY MEETING				
DESIGN MEETINGS		ACI TRAILER					9:00 AM DESIGN MEETING							9:00 AM DESIGN MEETING								9:00 AM DESIGN MEETING	
QUANTITIES MEETING		ACI TRAILER				1:00 PM QUANTITIES MEETING							1:00 PM QUANTITIES MEETING								1:00 PM QUANTITIES MEETING		
	RESPONSIBILITY	APPROX STA																					
SURVEY	ACI / CONTOUR	SITE			X	X						X	X						X	X			
GPS ASBUILT/ LOCATES	ACI	SITE		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
TESC / BMPS	ACI	SITE		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
TRAFFIC CONTROL	ACI	SITE		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
REMOVE S&O	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		ON HOLD							ON HOLD							ON HOLD					
INSTALL 30" STORM	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		ON HOLD							ON HOLD							ON HOLD					
INSTALL STORM	ACI	STA "T" 13+42 RT TO STA "T" 14+15 RT (DD17-1 - OUTLET)		WEATHER PENDING							WEATHER PENDING							WEATHER PENDING					
INSTALL STORM	ACI	STA. "T" 45+00 LT (RP10-2, RP10-1, & RP9-3, RP9-2, RP9-1, RP8-8, RP8-7, RP8-2)		X	X	X	X	X			X	X	X	X	X								
INSTALL JUT	ACI / AMAYA	J07 TO POTTERY		X	X	X	X	X															
UTILITY POTHOLING	ACI	POTTERY / TREMONT STREET		X	X																		
EXC / INSTALL OF EAST DETENTION VAULT	ACI	EAST END		X	X	X	X	X			X	X	X	X	X								
INSTALL STORM	ACI	RP6-3, RP6-4, RP7-15 (COMPLETED) RP7-14 (AFTER GAS LINE IS RELOCATED)									X	X	X										
INSTALL JUT	ACI / AMAYA	NW POTTERY TO P13A						X			X	X	X	X	X								
INSTALL STORM	ACI	12" RCP OUTLET AT EAST VAULT, INLET TO RP10-9													X			X	X	X	X		
PHASE II TRAFFIC SHIFT	ACI	INSTALLATION OF SIGNAGE FOR PHASE II DETOUR									X	X	X	X	X			X	X	X	X	X	
INSTALL STORM	ACI	RP10-10, RP10-8, RP10-11, RP10-7, RP10-6, RP10-5																X	X	X	X	X	

CASCADE NATURAL GAS NOTE 1) REALIGN GAS MAIN ON POTTERY 1/22/18 - 1/26/18/ (1 WEEK) *UPDATE - COMPLETE REALIGNMENT ON 1/30/18, DEMOBING 1/31/2018

CASCADE NATURAL GAS NOTE 2)EXTEND GAS SERVICES BETWEEN SOUTH KITSAP/POTTERY 1/29/18 - 2/16/18 (3 WEEKS)

PSE (POWER) NOTE 1) POLE INSTALLATION P15, P15A (POTTERY/TREMONT) SW CORNER STA. "P" 73+14, 34' LT - 2/1/18

PSE (POWER) NOTE 2) POLE INSTALLATION P18 (ROLAND / TREMONT) STA. "T" 37+00, 125' RT - 2/2/18, 2/5/18

PSE (POWER) NOTE 3) POLE INSTALLATION P13A (NORTH POTTERY) STA. "P" 78+20, 27' LT (1 WEEK) - 2/6/18

PSE (POWER) NOTE 4) POLE INSTALLATION P24A (TREMONT) STA. "T" 45+62, 42' RT (1 WEEK) - 2/7/18

***PER BRAD, PSE NEEDS ONE DAY PER POLE FOR INSTALLATION**