

DATE			10/29	10/30	10/31	11/1	11/2	11/3	11/4	11/5	11/6	11/7	11/8	11/9	11/10	11/11	11/12	11/13	11/14	11/15	11/16	11/17	11/18			
DESCRIPTION			SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT			
PROJECT MEETINGS		ACI TRAILER			1:30 PM WEEKLY MEETING							1:30 PM WEEKLY MEETING							1:30 PM WEEKLY MEETING							
SAFETY MEETINGS		ACI TRAILER		START OF SHIFT							START OF SHIFT							START OF SHIFT								
	<b>RESPONSIBILITY</b>	<b>APPROX STA</b>																								
SURVEY	ACI / CONTOUR	SITE				X	X					X	X							X	X					
GPS ASBUILT/ LOCATES	ACI	SITE		X	X	X	X	X			X	X	X	X	X				X	X	X	X	X			
TESC / BMPS	ACI	SITE		X	X	X	X	X			X	X	X	X	X				X	X	X	X	X			
TRAFFIC CONTROL	ACI	SITE		X	X	X	X	X			X	X	X	X	X				X	X	X	X	X			
REMOVE S&O	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD			ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD				ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD			
INSTALL 30" STORM	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD			ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD				ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD			
GRUBBING / HAULOUT	ACI	STA. "T" 21+00 TO 32+00 LT & STA. "T" 39+50 TO 46+00 LT									X	X	X	X	X				X	X	X	X	X			
SHOULDER WIDENING	ACI	STA. "T" 21+00 TO 32+00 LT & STA. "T" 39+50 TO 46+00 LT		X	X	X	X	X			X	X	X	X	X				X	X	X	X	X			
INSTALL SEWER	ACI	SU03-SS2 TO SU03-SS3 TO SU04-SS1					X	X			X	X														
INSTALL STORM	ACI	STA "T" 13+42 RT TO STA "T" 14+15 RT (DD17-1 - OUTLET)		WEATHER PENDING							WEATHER PENDING							WEATHER PENDING								
INSTALL STORM	ACI	STA "T" 18+00 RT ( RP3-22, RP3-21, RP3-3, RP3-5, RP3-8, RP3-9, RP3-23, RP3-16,RP3-16A,RP4-4,RP4-7)		X	X	X	X	X					X	X	X				X	X	X					
INSTALL JUT	ACI / AMAYA	S.E. CORNER S. KITSAP / TREMONT - SET PSE J04 VAULT (SEE NOTES BELOW)									X	X	X	X	X				PSE CUTOVER J04							
RETAINING WALL EXC. (WL-5)	ACI	STA. "T" 25+80 TO STA. "T" 30+99																	X	X	X					
INSTALL STORM	ACI	STA. "T" 45+00 LT (RP10-2, RP10-1, & RP9-3)																		X	X	X				

NOTE 1) RETURN EMAIL FROM PSE (BRAD) ON THE THE SHUTDOWN OF THE POWER FROM J03 TO J07. THE EXISTING POWER CONDUITS CONFLICT WITH THE PURPOSED SEWER AND STORM SYSTEMS ON THE N.E. QUADRANT OF S. KITSAP / TREMONT.

NOTE 2) PSE WIRES BETWEEN J03 & J07 TO BE REMOVED 10/31/17 PM

NOTE 3) PSE CUTOVER OF J04 SCHEDULED FOR 11/13/17