

DATE			12/3	12/4	12/5	12/6	12/7	12/8	12/9	12/10	12/11	12/12	12/13	12/14	12/15	12/16	12/17	12/18	12/19	12/20	12/21	12/22	12/23
DESCRIPTION			SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
PROJECT MEETINGS		ACI TRAILER			1:30 PM WEEKLY MEETING							1:30 PM WEEKLY MEETING							1:30 PM WEEKLY MEETING				
SAFETY MEETINGS		ACI TRAILER		START OF SHIFT							START OF SHIFT							START OF SHIFT					
DESIGN MEETINGS		ACI TRAILER					9:00 AM DESIGN MEETING							9:00 AM DESIGN MEETING								9:00 AM DESIGN MEETING	
QUANTITIES MEETING		ACI TRAILER				1:00 PM QUANTITIES MEETING							1:00 PM QUANTITIES MEETING								1:00 PM QUANTITIES MEETING		
	<b>RESPONSIBILITY</b>	<b>APPROX STA</b>																					
SURVEY	ACI / CONTOUR	SITE			X	X						X	X						X	X			
GPS ASBUILT/ LOCATES	ACI	SITE		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
TESC / BMPS	ACI	SITE		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
TRAFFIC CONTROL	ACI	SITE		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
REMOVE S&O	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD			ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD			ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD	
INSTALL 30" STORM	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD			ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD			ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD	
INSTALL STORM	ACI	STA "T" 13+42 RT TO STA "T" 14+15 RT (DD17-1 - OUTLET)		WEATHER PENDING							WEATHER PENDING							WEATHER PENDING					
INSTALL STORM	ACI	STA "T" 18+00 RT ( RP3-22, RP3-21, RP3-3, RP3-5, RP4-8, RP4-9, RP5-7, RP5-8)		ON HOLD TILL WEST VAULT COMPLETE							ON HOLD TILL WEST VAULT COMPLETE							ON HOLD TILL WEST VAULT COMPLETE					
INSTALL STORM	ACI	STA. "T" 45+00 LT (RP10-2, RP10-1, & RP9-3)									X	X	X	X	X			X	X	X	X	X	
EXC / SHORING WEST DETENTION VAULT	ACI	WEST END		X	X	X	X	X			X												
INSTALLATION OF WEST DETENTION VAULT	ACI	WEST END										X	X	X	X			X	X	X	X	X	
INSTALL JUT	ACI / AMAYA	J04 TO J07		X	X																		
INSTALL JUT	ACI / AMAYA	J07 TO POTTERY		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
RETAINING WALL EXC. / INSTALL (WL-5)	ACI / AAA	STA. "T" 25+80 TO STA. "T" 30+99				X																	
EXC. / INSTALL OF RETAINING WALL WL-8, WL-9	ACI / AAA	STA. "T" 44+30 TO STA. "T" 45+80		X	X	X	X	X			X	X											
POTHOLING	ACI	SK / TREMONT & POTTERY / TREMONT		X	X	X																	

NOTE 1) CONNECTION TO J04 & J07 NEEDS TO BE DISCUSSED - THEY ARE LIVE VAULTS

NOTE 2) ADDITIONAL CREW STARTED 12/4/2017