

DATE			9/10	9/11	9/12	9/13	9/14	9/15	9/16	9/17	9/18	9/19	9/20	9/21	9/22	9/23	9/24	9/25	9/26	9/27	9/28	9/29	9/30
DESCRIPTION			SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
PROJECT MEETINGS							10:00 AM WEEKLY MEETING							10:00 AM WEEKLY MEETING							10:00 AM WEEKLY MEETING		
SAFETY MEETINGS				START OF SHIFT							START OF SHIFT							START OF SHIFT					
	RESPONSIBILITY	APPROX STA																					
SURVEY	ACI	SITE		X	X								X	X							X		
GPS ASBUILT LOCATES	ACI	SITE		X	X	X	X				X	X	X	X					X	X			
TESC / BMPS	ACI	SITE		X	X	X	X				X	X	X	X				X	X	X	X		
CLEAR & BRUSH	PS&G	SITE		X	X	X	X				X	X											
TRAFFIC CONTROL	ACI	SITE		X	X	X	X				X	X	X	X				X	X	X	X		
REMOVE S&O	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		ON HOLD	ON HOLD	ON HOLD	ON HOLD				ON HOLD	ON HOLD	ON HOLD	ON HOLD				ON HOLD	ON HOLD	ON HOLD	ON HOLD		
INSTALL 30" STORM	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		ON HOLD	ON HOLD	ON HOLD	ON HOLD				ON HOLD	ON HOLD	ON HOLD	ON HOLD				ON HOLD	ON HOLD	ON HOLD	ON HOLD		
UTILITY POTHOLING	ACI	SITE W-E (PENDING POTHOLING REQUEST APPROVAL)				?	?						?	?									
ASBESTOS ABATEMENT	KCB / ACI	STA "T" 32+50, 30 ' LT									?	?	?										
HOUSE DEMO	PS&G	STA "T" 32+50, 30 ' LT										?	?	?									
GRUBBING / HAULOUT	ACI / PS&G	STA "T" 10+35 RT TO STA "T" 15+00, NW CORNER OF POTTERY & TREMONT		X	X																		
SHOULDER WIDENING	ACI	STA "T" 10+35 RT TO STA "T" 15+00, NW CORNER OF POTTERY & TREMONT		X	X	X	X				X	X	X	X				X	X	X	X		
INITIATE PHASE 1 TRAFFIC SHIFT	ACI	STA "T" 10+50 RT TO S. KITSAP BLVD. (PENDING APPROVAL)											?	?									
INSTALL STORM	ACI	STA "T" 15+18 TO STA "T" 16+01 LT/RT (OUTLET ,RP2-8, RP2-13)		X	X																		
PATCH ROADWAY	ACI	STA "T" 15+18 TO STA "T" 16+01 LT/RT (OUTLET ,RP2-8, RP2-13)			X																		
INSTALL WATER	ACI	STA "T" 13+42 RT TO STA "T" 15+20 RT					X				X	X											
INSTALL STORM	ACI	STA "T" 13+42 RT TO STA "T" 14+15 RT (DD17-1 - OUTLET)											X										
INSTALL SEWER	ACI	STA "T" 13+48 RT TO STA "T" 15+05 RT (SU01-SS3, SU01-SS2, SU01-SS1)												X				X	X				
INSTALL STORM	ACI	OUTLET TO RP2-2, OUTLET TO RP1-6, RP1-6 TO RP1-8																	X	X	X		

NOTES
