

3 WEEK LOOK AHEAD SCHEDULE

DATE			10/8	10/9	10/10	10/11	10/12	10/13	10/14	10/15	10/16	10/17	10/18	10/19	10/20	10/21	10/22	10/23	10/24	10/25	10/26	10/27	10/28	
DESCRIPTION			SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	
PROJECT MEETINGS					1:30 PM WEEKLY MEETING							1:30 PM WEEKLY MEETING							1:30 PM WEEKLY MEETING					
SAFETY MEETINGS				START OF SHIFT							START OF SHIFT							START OF SHIFT						
	RESPONSIBILITY	APPROX STA																						
SURVEY	ACI	SITE		X		X					X	X							X	X				
GPS ASBUILT/ LOCATES	ACI	SITE		X	X	X	X				X	X	X	X	X				X	X	X	X	X	
TESC / BMPS	ACI	SITE		X	X	X	X				X	X	X	X	X				X	X	X	X	X	
CLEAR & BRUSH	PS&G	STA "T" 24+00 RT (TREES)		X	DONE																			
TRAFFIC CONTROL	ACI	SITE		X	X	X	X				X	X	X	X	X				X	X	X	X	X	
OFF-DUTY POLICE / SEWER CROSSING	ACI	SOUTH KITSAP / TREMONT INTERSECTION									X	X	X	X	X									
REMOVE S&O	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		ON HOLD	ON HOLD	ON HOLD	ON HOLD				ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD				ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD	
INSTALL 30" STORM	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		ON HOLD	ON HOLD	ON HOLD	ON HOLD				ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD				ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD	
UTILITY POTHOLING	ACI	SITE W-E		X	X	X	X																	
SHOULDER WIDENING	ACI	NE CORNER OF POTTERY / TREMONT STA "T" 11+50 TO 14+00 LT		X	X																			
GRUBBING / HAULOUT	ACI	STA "T" 19+50 - 23+00 RT & STA. "T" 21+00 TO 32+00 LT				X	X				X	X	X	X	X				X	X	X	X	X	
SHOULDER WIDENING	ACI	STA "T" 19+50 - 23+00 RT & STA. "T" 21+00 TO 32+00 LT				X	X				X	X	X	X	X				X	X	X	X	X	
SHOULDER WIDENING	ACI	NE CORNER OF POTTERY / TREMONT STA "T" 11+50 TO 14+00 LT																						
INSTALL STORM	ACI	RP1-6, RP1-6 TO RP1-8			X																			
INSTALL STORM	ACI	STA "T" 13+42 RT TO STA "T" 14+15 RT (DD17-1 - OUTLET) PENDING RFI RESPONSE					X																	
PATCH ROADWAY	ACI	WATERLINE, STORM AND EROSION CURB FROM STA "T" 11+50 TO STA "T" 14+00 (WEST END WORK)					X																	
DITCH GRADING/QUARRY SPALLS	ACI	STA "T" 10+40 RT TO STA "T" 15+25 RT		X	X	X	X																	
INSTALL SEWER	ACI	SU01-SS1 TO SU02-SS1 & SU03-SS1 TO SU03-SS2 TO SU04-SS1		X		X	X				X	X												
INSTALL STORM	ACI	STA "T" 18+00 RT, RP3-22, RP3-21, RP3-3, RP3-5, RP3-8, RP3-9, RP3-23											X	X	X				X	X	X	X	X	
INSTALL JUT	ACI / AMAYA	S.E. CORNER S. KITSAP / TREMONT		PSE HAS 11/18 DATE FOR VAULT INSTALL								X	X											
START 5 / 8 SHIFT	ACI	SITE									X													

NOTE