

DATE			12/10	12/11	12/12	12/13	12/14	12/15	12/16	12/17	12/18	12/19	12/20	12/21	12/22	12/23	12/24	12/25	12/26	12/27	12/28	12/29	12/30
DESCRIPTION			SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
PROJECT MEETINGS		ACI TRAILER			1:30 PM WEEKLY MEETING							1:30 PM WEEKLY MEETING						HOLIDAY BREAK - JOB SHUT DOWN					
SAFETY MEETINGS		ACI TRAILER		START OF SHIFT							START OF SHIFT							HOLIDAY BREAK - JOB SHUT DOWN					
DESIGN MEETINGS		ACI TRAILER					9:00 AM DESIGN MEETING							9:00 AM DESIGN MEETING				HOLIDAY BREAK - JOB SHUT DOWN					
QUANTITIES MEETING		ACI TRAILER				1:00 PM QUANTITIES MEETING							1:00 PM QUANTITIES MEETING					HOLIDAY BREAK - JOB SHUT DOWN					
	RESPONSIBILITY	APPROX STA																					
SURVEY	ACI / CONTOUR	SITE			X	X						X	X					HOLIDAY BREAK - JOB SHUT DOWN					
GPS ASBUILT/ LOCATES	ACI	SITE		X	X	X	X	X			X	X	X	X	X			HOLIDAY BREAK - JOB SHUT DOWN					
TESC / BMPS	ACI	SITE		X	X	X	X	X			X	X	X	X	X			HOLIDAY BREAK - JOB SHUT DOWN					
TRAFFIC CONTROL	ACI	SITE		X	X	X	X	X			X	X	X	X	X			HOLIDAY BREAK - JOB SHUT DOWN					
REMOVE S&O	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD			ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD			HOLIDAY BREAK - JOB SHUT DOWN					
INSTALL 30" STORM	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD			ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD			HOLIDAY BREAK - JOB SHUT DOWN					
INSTALL STORM	ACI	STA "T" 13+42 RT TO STA "T" 14+15 RT (DD17-1 - OUTLET)		WEATHER PENDING							WEATHER PENDING							HOLIDAY BREAK - JOB SHUT DOWN					
INSTALL STORM	ACI	STA "T" 18+00 RT (RP3-22, RP3-21, RP3-3, RP3-5, RP4-8, RP4-9, RP5-7, RP5-8)		ON HOLD TILL WEST VAULT COMPLETE							ON HOLD TILL WEST VAULT COMPLETE							HOLIDAY BREAK - JOB SHUT DOWN					
INSTALL STORM	ACI	STA. "T" 45+00 LT (RP10-2, RP10-1, & RP9-3)				X	X	X			X	X	X	X	X			HOLIDAY BREAK - JOB SHUT DOWN					
EXC / SHORING WEST DETENTION VAULT	ACI	WEST END		X														HOLIDAY BREAK - JOB SHUT DOWN					
INSTALLATION OF WEST DETENTION VAULT	ACI	WEST END			X	X	X	X			X	X	X	X	X			HOLIDAY BREAK - JOB SHUT DOWN					
INSTALL JUT	ACI / AMAYA	J07 TO POTTERY		X	X	X	X	X			X	X	X	X	X			HOLIDAY BREAK - JOB SHUT DOWN					
EXC. / INSTALL OF RETAINING WALL WL-8, WL-9	ACI / AAA	STA. "T" 44+30 TO STA. "T" 45+80		X	X													HOLIDAY BREAK - JOB SHUT DOWN					

NOTE 1) CONNECTION TO J04 & J07 NEEDS TO BE DISCUSSED - THEY ARE LIVE VAULTS

NOTE 2) ADDITIONAL CREW STARTED 12/4/2017
