

DATE			9/24	9/25	9/26	9/27	9/28	9/29	9/30	10/1	10/2	10/3	10/4	10/5	10/6	10/7	10/8	10/9	10/10	10/11	10/12	10/13	10/14
DESCRIPTION			SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
PROJECT MEETINGS							10:00 AM WEEKLY MEETING							10:00 AM WEEKLY MEETING							10:00 AM WEEKLY MEETING		
SAFETY MEETINGS				START OF SHIFT							START OF SHIFT							START OF SHIFT					
	<b>RESPONSIBILITY</b>	<b>APPROX STA</b>																					
SURVEY	ACI	SITE					X					X	X					X		X			
GPS ASBUILT/ LOCATES	ACI	SITE		X	X	X	X				X	X	X	X				X	X	X	X		
TESC / BMPS	ACI	SITE		X	X	X	X				X	X	X	X				X	X	X	X		
CLEAR & BRUSH	PS&G	SITE		X	X	X																	
TRAFFIC CONTROL	ACI	SITE		X	X	X	X				X	X	X	X				X	X	X	X		
REMOVE S&O	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		ON HOLD	ON HOLD	ON HOLD	ON HOLD				ON HOLD	ON HOLD	ON HOLD	ON HOLD				ON HOLD	ON HOLD	ON HOLD	ON HOLD		
INSTALL 30" STORM	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		ON HOLD	ON HOLD	ON HOLD	ON HOLD				ON HOLD	ON HOLD	ON HOLD	ON HOLD				ON HOLD	ON HOLD	ON HOLD	ON HOLD		
UTILITY POTHOLING	ACI	SITE W-E (PENDING POTHOLING REQUEST APPROVAL)					X				X	X											
ASBESTOS ABATEMENT	KCB / ACI	STA "T" 32+50, 30 ' LT			X																		
HOUSE DEMO	PS&G	STA "T" 32+50, 30 ' LT (PENDING APPROVAL)				?	?				?												
GRUBBING / HAULOUT	ACI	NW CORNER OF POTTERY/ TREMONT, STA "T" 11+50 LT TO STA "T" 18+50 LT		X	X	X																	
SHOULDER WIDENING	ACI	NE CORNER OF POTTERY/ TREMONT, STA "T" 11+50 LT TO STA "T" 18+50 LT		X	X	X	X																
INSTALL WATER	ACI	STA "T" 13+42 RT TO STA "T" 15+20 RT		X																			
INSTALL STORM	ACI	STA "T" 13+42 RT TO STA "T" 14+15 RT (DD17-1 - OUTLET) PENDING RFI RESPONSE		?	?																		
INSTALL SEWER	ACI	STA "T" 13+48 RT TO STA "T" 15+05 RT (SU01-SS3, SU01-SS2, SU01-SS1)			X	X	X																
INSTALL STORM	ACI	OUTLET TO RP2-2, OUTLET TO RP1-6, RP1-6 TO RP1-8					X				X	X											
INITIATE PHASE 1 TRAFFIC SHIFT	ACI	STA "T" 10+50 RT TO S. KITSAP BLVD.					?				?	?	?										
INSTALL JUT	ACI / AMAYA	STA "T" 10+50 RT TO STA "T" 15+25 RT									X	X	X	X									
INSTALL STORM	ACI	STA "T" 15+04 RT TO STA "T" 16+25 RT (RP2-3 TO RP2-14 TO RP2-5)										X	X	X									
PATCH ROADWAY	ACI	WATERLINE, STORM AND EROSION CURB FROM STA "T" 11+50 TO STA "T" 18+50 (WEST END WORK)											X	X									
DITCH GRADING/QUARRY SPALLS	ACI	STA "T" 10+40 RT TO STA "T" 15+25 RT																X	X	X	X		
INSTALL STORM	ACI	STA "T" 18+00 RT, RP3-22, RP3-21, RP3-3, RP3-5																X	X	X	X		

NOTES

---



---



---



---