

DATE			9/3	9/4	9/5	9/6	9/7	9/8	9/9	9/10	9/11	9/12	9/13	9/14	9/15	9/16	9/17	9/18	9/19	9/20	9/21	9/22	9/23
DESCRIPTION			SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
PROJECT MEETINGS							NON-PRODUCTIVE MEETING						NON-PRODUCTIVE MEETING									NON-PRODUCTIVE MEETING	
SAFETY MEETINGS				START OF SHFT							START OF SHFT							START OF SHFT					NON-PRODUCTIVE MEETING
	RESPONSIBILITY	APPROX STA																					
SURVEY	ACI	SITE		HOLIDAY		X	X				X	X						X	X				
GPS ASBUILT LOCATES	ACI	SITE		HOLIDAY	X	X	X	X			X	X	X	X				X	X	X	X		
TESE / BMPS	ACI	SITE		HOLIDAY	X	X	X				X	X	X	X				X	X	X	X		
CLEAR & BRUSH	PS&G	SITE		HOLIDAY	X	X	X	X			X	X											
TRAFFIC CONTROL	ACI	SITE		HOLIDAY	X	X	X	X			X	X	X	X				X	X	X	X		
REMOVE S&G	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		HOLIDAY	ON HOLD	ON HOLD	ON HOLD	ON HOLD			ON HOLD	ON HOLD	ON HOLD	ON HOLD				ON HOLD	ON HOLD	ON HOLD	ON HOLD		
INSTALL 30" STORM	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		HOLIDAY	ON HOLD	ON HOLD	ON HOLD	ON HOLD			ON HOLD	ON HOLD	ON HOLD	ON HOLD				ON HOLD	ON HOLD	ON HOLD	ON HOLD		
INSTALL STORM	ACI	STA "T" 10+35 RT, (RP1-10), STA "T" 13+21 - STA "T" 13+96 LT RT (RP2-12, R1-9)		HOLIDAY	X	X	X																
UTILITY POTHOLING	ACI	SITE W/E		HOLIDAY									X	X							X	X	
HOUSE DEMO	PS&G	STA "T" 32+50, 30' LT		HOLIDAY								?	?	?									
GRUBBING / HAULOUT	ACI / PS&G	STA "T" 10+35 RT TO STA "T" 15+00, NW CORNER OF POTTERY & TREMONT		HOLIDAY	X	X	X	X			X	X											
SHOULDER WIDENING	ACI	STA "T" 10+35 RT TO STA "T" 15+00, NW CORNER OF POTTERY & TREMONT		HOLIDAY		X	X	X			X	X	X	X				X	X	X	X		
INITIATE PHASE 1 TRAFFIC SHIFT	ACI	STA "T" 10+50 RT TO S. KITSAP BLVD.		HOLIDAY														X	X				
INSTALL STORM	ACI	STA "T" 15+18 TO STA "T" 16+01 LT/RT (OUTLET, RP2-8, RP2-13)		HOLIDAY			X	X			X												
PATCH ROADWAY	ACI	STA "T" 15+18 TO STA "T" 16+01 LT/RT (OUTLET, RP2-8, RP2-13)		HOLIDAY								X											
INSTALL WATER	ACI	STA "T" 13+42 RT TO STA "T" 15+20 RT		HOLIDAY								X	X	X									
INSTALL STORM	ACI	STA "T" 13+42 RT TO STA "T" 14+15 RT (DD17-1 -OUTLET)		HOLIDAY														X					
INSTALL SEWER	ACI	STA "T" 13+48 RT TO STA "T" 15+05 RT (SU01-SS3, SU01-SS2, SU01-SS1)		HOLIDAY															X	X	X	X	

30.12
29.21
30.38
30.78
29.95
29.85
30.78
30.02
30.84
29.89
31.4
29.38