ACTIVE CONSTRUCTION, INC. (ACI)
17-019 TREMONT STREET WIDENING
3 WEEK LOOK AHEAD SCHEDULE

8/31/2017

DATE			8/27	8/28	8/29	8/30	8/31	9/1	9/2	9/3	9/4	9/5	9/6	9/7	9/8	9/9	9/10	9/11	9/12	9/13	9/14	9/15	9/16
DESCRIPTION			SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
PROJECT MEETINGS							10:00 AM WEEKLY MEETING							10:00 AM WEEKLY MEETING							10:00 AM WEEKLY MEETING		
SAFETY MEETINGS				START OF SHIFT							START OF SHIFT							START OF SHIFT					
	RESPONSIBILITY	**APPROX STA**																					
SURVEY	ACI	SITE		X	X	X					HOLIDAY		X	X				X	X				
GPS ASBUILT LOCATES	ACI	SITE		X	X	X	X				HOLIDAY	X	X	X	X			X	X	X	X		
TESC / BMPS	ACI	SITE		X	X	X	X				HOLIDAY	X	X	X				X	X	X	X		
CLEAR & BRUSH	PS&G	SITE		X	X	X					HOLIDAY	X	X	X	X								
TRAFFIC CONTROL	ACI	SITE		X	X	X	X				HOLIDAY	X	X	X									
REMOVE S&O	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		ON HOLD	ON HOLD	ON HOLD	ON HOLD				HOLIDAY	ON HOLD	ON HOLD	ON HOLD	ON HOLD								
INSTALL 30" STORM	ACI	STA "T" 6+20 TO STA "T" 10+50 LT			ON HOLD	ON HOLD	ON HOLD				HOLIDAY	ON HOLD	ON HOLD	ON HOLD	ON HOLD								
INSTALL STORM	ACI	STA "T" 10+35 RT,(RP1-10), STA"T" 13+21 - STA"T" 13+96 LT/RT (RP2-12, R1-9)				X	X				HOLIDAY	X	X	X									
UTILITY POTHOLING	ACI	SITE W-E			X	X					HOLIDAY	X	X	X									
HOUSE DEMO	PS&G	STA "T" 32+50, 30 ' LT									HOLIDAY								?	?	?		
GRUBBING / HAULOUT	ACI / PS&G	STA "T" 10+35 RT TO STA "T" 15+00, NW CORNER OF POTTERY & TREMONT			X	X	X				HOLIDAY	X	X	X	X								
SHOULDER WIDENING	ACI	STA "T" 10+35 RT TO STA "T" 15+00, NW CORNER OF POTTERY & TREMONT									HOLIDAY		X	X	X			X	X	X	X		
INITIATE PHASE 1 TRAFFIC SHIFT	ACIT	STA "T" 10+50 RT TO S. KITSAP BLVD.									HOLIDAY												