ACTIVE CONSTRUCTION, INC. (ACI)

17-019 TREMONT STREET WIDENING

1/9/2018

3 WEEK LOOK AHEAD SCHEDULE

DATE			1/7	1/8	1/9	1/10	1/11	1/12	1/13	1/14	1/15	1/16	1/17	1/18	1/19	1/20	1/21	1/22	1/23	1/24	1/25	1/26	1/27
DESCRIPTION			SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
SAFETY MEETINGS		ACI TRAILER		START OF SHIFT							START OF SHIFT							START OF SHIFT					
PROJECT MEETINGS		ACI TRAILER			1:30 PM WEEKLY MEETING							1:30 PM WEEKLY MEETING							1:30 PM WEEKLY MEETING				
DESIGN MEETINGS		ACI TRAILER					9:00 AM DESIGN MEETING							9:00 AM DESIGN MEETING							9:00 AM DESIGN MEETING		
QUANTITIES MEETING		ACI TRAILER				1:00 PM QUANTITIES MEETING							1:00 PM QUANTITIES MEETING							1:00 PM QUANTITIES MEETING			
	RESPONSIBILITY	**APPROX STA**																					
SURVEY	ACI / CONTOUR	SITE			X	X						X	X						X	X			
GPS ASBUILT/ LOCATES	ACI	SITE		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
TESC / BMPS	ACI	SITE		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
TRAFFIC CONTROL	ACI	SITE		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
REMOVE S&O	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		**ON HOLD**							**ON HOLD**							**ON HOLD**					
INSTALL 30" STORM	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		**ON HOLD**							**ON HOLD**							**ON HOLD**					
INSTALL STORM	ACI	STA "T" 13+42 RT TO STA "T" 14+15 RT (DD17-1 - OUTLET)		**WEATHER PENDING**							**WEATHER PENDING**							**WEATHER PENDING**					
INSTALL STORM	ACI	STA "T" 18+00 RT (RP3-22, RP3-21, RP3-3, RP3-5, RP4-8, RP4-9, RP5-7, RP5-8)		**ON HOLD TILL WEST VAULT COMPLETE**							X	X	X	X	X								
INSTALL STORM	ACI	STA. "T" 45+00 LT (RP10-2, RP10-1, & RP9-3)		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
INSTALLATION / BACKFILL OF WEST DETENTION VAULT	ACI	WEST END		X	X	X	X																
INSTALL JUT	ACI / AMAYA	J07 TO POTTERY		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
UTILITY POTHOLING	ACI	POTTERY / TREMONT STREET																					
EXC / INSTALL OF EAST DETENTION VAULT	ACI	EAST END				X	X	X			X	X	X	X	X			X	X	X	X	X	
INSTALL STORM	ACI	RP6-3, RP6-4, RP7-14									X	X	X	X	X								