

DATE			12/17	12/18	12/19	12/20	12/21	12/22	12/23	12/24	12/25	12/26	12/27	12/28	12/29	12/30	12/31	1/1	1/2	1/3	1/4	1/5	1/6				
DESCRIPTION			SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT				
PROJECT MEETINGS		ACI TRAILER			1:30 PM WEEKLY MEETING						HOLIDAY BREAK - JOB SHUT DOWN							NEW YEARS HOLIDAY	1:30 PM WEEKLY MEETING								
SAFETY MEETINGS		ACI TRAILER		START OF SHIFT							HOLIDAY BREAK - JOB SHUT DOWN							NEW YEARS HOLIDAY	START OF SHIFT								
DESIGN MEETINGS		ACI TRAILER					9:00 AM DESIGN MEETING				HOLIDAY BREAK - JOB SHUT DOWN							NEW YEARS HOLIDAY			9:00 AM DESIGN MEETING						
QUANTITIES MEETING		ACI TRAILER				1:00 PM QUANTITIES MEETING					HOLIDAY BREAK - JOB SHUT DOWN							NEW YEARS HOLIDAY		1:00 PM QUANTITIES MEETING							
	RESPONSIBILITY	APPROX STA																									
SURVEY	ACI / CONTOUR	SITE			X	X					HOLIDAY BREAK - JOB SHUT DOWN							NEW YEARS HOLIDAY	X	X							
GPS ASBUILT/ LOCATES	ACI	SITE		X	X	X	X	X			HOLIDAY BREAK - JOB SHUT DOWN							NEW YEARS HOLIDAY	X	X	X	X					
TESC / BMPS	ACI	SITE		X	X	X	X	X			HOLIDAY BREAK - JOB SHUT DOWN							NEW YEARS HOLIDAY	X	X	X	X					
TRAFFIC CONTROL	ACI	SITE		X	X	X	X	X			HOLIDAY BREAK - JOB SHUT DOWN							NEW YEARS HOLIDAY	X	X	X	X					
REMOVE S&O	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD			HOLIDAY BREAK - JOB SHUT DOWN							NEW YEARS HOLIDAY	ON HOLD	ON HOLD	ON HOLD	ON HOLD					
INSTALL 30" STORM	ACI	STA "T" 6+20 TO STA "T" 10+50 LT		ON HOLD	ON HOLD	ON HOLD	ON HOLD	ON HOLD			HOLIDAY BREAK - JOB SHUT DOWN							NEW YEARS HOLIDAY	ON HOLD	ON HOLD	ON HOLD	ON HOLD					
INSTALL STORM	ACI	STA "T" 13+42 RT TO STA "T" 14+15 RT (DD17-1 - OUTLET)		WEATHER PENDING								HOLIDAY BREAK - JOB SHUT DOWN							NEW YEARS HOLIDAY	WEATHER PENDING							
INSTALL STORM	ACI	STA "T" 18+00 RT (RP3-22, RP3-21, RP3-3, RP3-5, RP4-8, RP4-9, RP5-7, RP5-8)		ON HOLD TILL WEST VAULT COMPLETE								HOLIDAY BREAK - JOB SHUT DOWN							NEW YEARS HOLIDAY	ON HOLD TILL WEST VAULT COMPLETE							
INSTALL STORM	ACI	STA. "T" 45+00 LT (RP10-2, RP10-1, & RP9-3)									HOLIDAY BREAK - JOB SHUT DOWN							NEW YEARS HOLIDAY	X	X	X	X					
INSTALLATION / BACKFILL OF WEST DETENTION VAULT	ACI	WEST END		X	X	X	X	X			HOLIDAY BREAK - JOB SHUT DOWN							NEW YEARS HOLIDAY	X	X	X	X					
INSTALL JUT	ACI / AMAYA	J07 TO POTTERY		X	X	X	X	X			HOLIDAY BREAK - JOB SHUT DOWN							NEW YEARS HOLIDAY	X	X	X	X					
UTILITY POTHOLING	ACI	POTTERY / TREMONT STREET				X	X				HOLIDAY BREAK - JOB SHUT DOWN							NEW YEARS HOLIDAY									

NOTE 1) CONNECTION TO J04 & J07 NEEDS TO BE DISCUSSED - THEY ARE LIVE VAULTS

NOTE 2) ADDITIONAL CREW STARTED 12/4/2017

NOTE 3) PULL VAULT AT CANYON COURT DELIVERY @ 11:00 AM BY OLDCASTLE - 1/3/17